

Work to Complete**SHS Ludlow**

Shaker Heights, Ohio

SHS Ludlow Work to Complete						
Trade	Item	Date Identified	Lead Time	Date Expected Onsite	Duration for Install	Expected Completion
BP32A	Dumpster Enclosure Gates	8/1/2025	6-8 Wks	10/15/2025	3 days	11/7/2025
BP32A	Playground Decorative Fence / Gates (will have temp fence installed)	8/1/2025	4 Wks	10/31/2025	5 days	11/28/2025
BP10B	Rooftop Screenwall	8/4/2025	10 Wks	TBD	10 days	TBD
BP09A	South V102B Door per RFI #191 (will have temp door installed)	8/12/2025	10-12 Wks	11/28/2025	5 days	Winter Break
BP04B	Corridor Brick Patching / mortar repairs	N/A	N/A	N/A	5 days	Winter Break
BP04B	Exterior Brick Patching / Tuckpointing / Washing	N/A	N/A	N/A	5 days	11/29/2025
BP04B	North Entrance Vestibule Interior Brick Repair on South Wall per RFI #202	8/20/2025	N/A	N/A	10 days	Winter Break
BP10A	Plywood at Entrances and Plywood Shapes in Corridors per RFI #175	7/28/2025	4 Wks	10/31/2025	5 days	11/28/2025
BP05A	RTU Guardrail per RFI #205	8/20/2025	6 Wks	TBD	3 days	11/29/2025
BP22A	Gas Booster Pump	8/1/2025	10 Wks	10/24/2025	5 days	11/25/2025

BP09B	Decorative Wall Panels (DWP-1) in Corridors	8/26/2025	4 Wks	10/10/2025	3 days	11/28/2025
BP09A	Casework Veneer in all rooms	8/6/2025	TBD	TBD	TBD	TBD
BP09C	Switching out Transition Strips in Rooms	8/29/2025	4 Wks	10/10/2025	3 days	11/28/2025
BP09B	Plaster ceilings				4 days	TBD
BP31A	Remainder site work				5 days	TBD
BP09A	Sound Panels Remainder			9/29/2025	5 days	11/28/2025
Osborn	Commissioning				3 days	11/4/2025
	Test and Balance					11/29/2025
	BDA System					TBD
	Execute punch list complete					Winter Break